

# Platte County, Missouri Department of Public Works

Greg Sager, Director



---

Road and Bridge Maintenance \* Capital Improvement Projects \* Fleet Maintenance \* Public Right-of-Way Management

## **BARRY ROAD PROJECT UPDATE (Potomac to Chariton)**

**12/21/11**

### **Project Team:**

|                                   |                                           |
|-----------------------------------|-------------------------------------------|
| Project Manager:                  | Bob Heim, Platte County Public Works      |
| Administrative Project Assistant: | Stacey Warner, Platte County Public Works |
| Construction Inspector:           | Don Rogers, Lutjen, Inc.                  |
| Design Engineer:                  | Shafer, Kline, and Warren, Inc. (SKW)     |
| General Contractor:               | Max Rieke & Brothers, Inc.                |
| Kansas City Project Liaison:      | Wes Minder, Kansas City Public Works      |

### **Winter Work Stoppage:**

Winter weather has finally caught up with the project to the point the contractor can no longer be productive for an entire week. Therefore, the roadway is being prepared to allow for the return of traffic temporarily through the winter. When temporary traffic signs have been installed the roadway will be reopened - please observe and obey all posted warning signs.

The roadway will be closed again for several weeks in Spring 2012 to allow the contractor to complete the remaining tasks. Updates, mailings, and press releases will be used to notify the public a few weeks in advance of the road closure giving them time to establish alternate routes of travel until the road is opened permanently.

### **Construction Progress:**

#### **Phase III – Arcola Ave. to Chariton Ave.**

We continue to ask that the public proceed through this area with caution – please observe and obey all posted temporary warning signs.



## **Phases I & II – Arcola Ave. to Potomac Drive**

Work items remaining to be completed include, but are not limited to:

- Concrete curb at hammerhead turn-around, end of Crawford Ave.
- Base/surface asphalt at end of Crawford Ave., surface asphalt on Barry Road, and asphalt base/surface at five driveways.
- Concrete sidewalks on north side of Barry Road.
- Install sub-grade material prior to topsoil placement.
- Final grading and placement of topsoil.
- Seed, sod and landscaping.
- Wood fencing disturbed during construction.
- Metal fence across tops of concrete retaining walls.
- Permanent traffic signs and roadway striping.
- Clean up job site and remove all equipment and materials.

## **Construction Schedule:**

Following is the contractor's anticipated schedule for the project:

- Stage 1 and 2 – The contractor is planning to finish the remaining work in Spring 2012 (March – April, weather dependent)
- Stage 3 – NW Barry Road between Arcola Ave. and Chariton Ave. opened to traffic August 15, 2011.
- Estimated Completion Date – April 2012