



December 12, 2007

Progress Update

Elm Grove and Sharps Station Roads

Scope of Work:

Reconstruction of Elm Grove Road and Sharps Station Road. Improvements include grading, resurfacing, drainage improvements, signing, and pavement markings. Possible rehabilitation or replacement of the bridge and box culvert on Sharps Station Road. Scheduled for construction in 2007.

Design:

The county is reviewing a proposed contract from GBA for the design of the bridge and box culvert replacement on Sharps Station Road. Once the consultant is authorized to proceed with the design; a public meeting will be scheduled in January.

Conceptual Plans are 10% complete
Preliminary Plans are 0% complete
Final Plans are 0% complete

Property Acquisition:

All necessary property owners will be contacted for donation of right of way (ROW) property and/or easements to accommodate the road improvement project.

Utility Relocation:

All utilities along the roads that will conflict with the improvement will need to be relocated. The utility companies will be contacted once the scope of work has been established.

Bidding:

Bidding will occur after design, property acquisition and utility relocation is complete.

Construction:

Construction will occur after property acquisition, utility relocation and bidding is complete.

Questions regarding this project can be directed to the Platte County Department of Public Works at (816) 858-2223 or email Brian Scovill at bscovill@co.platte.mo.us